

---

## WEEKLY PROJECT UPDATE

---

---

### Current Week

---

- Market & Johnson continued supervising and coordinating trades. M&J continued installing door hardware and pouring exterior sidewalks.
  - M&J built the temp wall at Commons B, began demo, and installed shoring.
  - Final Cleaning of the addition.
  - M&J Job Trailer was removed.
- Quality Roofing finished installing exterior metal panels.
- Hudson Electric began electrical demo in Commons B.

---

### Upcoming Week

---

- Market & Johnson will continue supervising and coordinating trades. M&J will continue installing shoring and begin structural demo.
  - Cutting Edge will sawcut wall openings.
  - Addition Pre-Punch.
  - Exterior topsoil, landscaping, and irrigation will be installed.
- Quality Roofing will install the rain gutter and trim.

---

### Priority RFI's

---

RFI #43 - Tunnel Loading Requirements

Project Manager: Jordan Lieftring

(715) 579-0176

[jlieftring@market-johnson.com](mailto:jlieftring@market-johnson.com)

Superintendent: Jeremy Hollister

(715) 579-7991

[jhollister@market-johnson.com](mailto:jhollister@market-johnson.com)

**Weekly Photos**







