

---

## WEEKLY PROJECT UPDATE

---

---

### Current Week

---

- Market & Johnson continued supervising and coordinating trades. M&J continued masonry demo and began wall furring.
  - Continued punch list corrections
  - Installed TV brackets in addition.
- Hudson Electric continued electrical demo in commons B.
- Cutting edge cut and removed slab on grade in commons B.
- Hudson electric began fire alarm install in addition.
- Ryan Jack completed punch list corrections on 5/28.
- NL Stock began underground plumbing for new bathrooms.
- LVC installed cameras.

---

### Upcoming Week

---

- Market & Johnson will continue supervising and coordinating trades. M&J will continue wall furring.
  - Masonry will begin parapet install.
  - Begin demoing ceiling and floors in commons A.
  - Install shoring in commons A.
  - M&J will remove and repour tunnel floor.
- Hudson Electric will continue fire alarm install in addition.
- NL Stock will continue underground plumbing for new bathrooms.
- ICS will begin structural steel install.
- Hudson Electric will begin electrical demo in commons A.

---

### Priority RFI's

---

RFI #47: Tunnel Access

RFI #49: Electrical Provisions- Wash Areas 675 and 677.

RFI #50: Room 239 TV

RFI #51: Exterior- Security Camera

Project Manager: Jordan Lieftring

(715) 579-0176

[jlieftring@market-johnson.com](mailto:jlieftring@market-johnson.com)

Superintendent: Jeremy Hollister

(715) 579-7991

[jhollister@market-johnson.com](mailto:jhollister@market-johnson.com)

**Weekly Photos**





