



WEEKLY PROJECT UPDATE

Current Week

- Market & Johnson continued supervising and coordinating trades. M&J began drywalling the FACE Lab and finished drywalling the 8th grade pod.
 - M&J finished installing casework in the Area B addition.
 - Began demo in the science pod, 1st floor Area A, and corridor ceilings.
 - Science Room abatement began.
- B&B Electric, Master Metals, and Winona Controls continued MEP rough ins for 8th grade pod and FACE Lab. All trades began demo in the science pod.
 - RTU's were delivered for the additions.
- Summit Companies continued building the fire pump room.
- Ryan Jack Painting continued painting in the additions and sound caulking and taping in the 8th grade pod.
 - RJP completed caulking exterior control joints.
- VerHalen dropped full ceiling tiles in the Area D addition.
- Twin City Tile began installing flooring in the Area D addition.
- Chippewa Valley Excavating continued prepping for exterior concrete and began excavating in Area A.

Upcoming Week

- Market & Johnson will continue supervising and coordinating trades. M&J will continue demo in the science pod / Area B and setting corridor frames and building soffits.
 - Abatement will continue.
 - Stairwell scaffolding will be set.
 - Xcel will relocate gas line and install new meters.
- B&B Electric, Master Metals, and Winona Controls will continue MEP demo in the science pod and 1st floor Area A.
 - RTU's will be set.
 - 8" Water main will be installed.
- Summit Companies will continue building the fire pump room and running pipe in the building.
- Ryan Jack Painting will continue sound caulking and taping in the 8th grade pod.
- MUZA will finish installing metal soffits and column covers in Area D.
- Twin City Tile will continue installing flooring in the Area D addition.
- Chippewa Valley Excavating will continue excavating Area A.

Priority RFI's

RFI #55: Rooms E213 and E219 Ceilings and Finishes

RFI #67: A110- Dryer Ventilation

RFI #69: Gas Cabinet and Solenoid Valve

RFI #70: Gas Turrets

RFI #72: Fire Alarm Panel Install

Priority Submittals

Signage Submittals

State Approved - Fire Suppression Shop Drawings

Weekly Photos







