
WEEKLY PROJECT UPDATE

Current Week

- Market & Johnson continued supervising and coordinating trades.
 - Meadowview
 - JF Ahern continued installing chiller and gas piping.
 - TJ Electric continued chiller and boiler electrical work.
 - Northwoods
 - JF Ahern continued installing boiler and AHU piping.
 - JF Ahern removed temporary platforms.
 - JF Ahern received delivery of AHU-6.
 - JF Ahern installed penthouse Louver.
 - TJ Electric continued electrical work for AHUs, boilers and VFD's.
 - Winona Controls began controls installation.
 - Locust Lane
 - Tweet Garot continued duct work for AHU-5.
 - Tweet Garot continued installation of VAVs in mechanical room.
 - Tweet Garot continued chilled water piping installation.
 - TJ Electric continued controls installation.
 - RHOM Construction installed ceilings.
 - NorthStar
 - Bartingale continued HVAC duct work installation.
 - Bartigale completed dry cooler hook up and piping.
 - TJ Electric continued electrical installation for AHU-13 and dry cooler.
 - TJ Electric began controls installation.

Upcoming Week

- Market & Johnson will continue supervising and coordinating trades.
 - Meadowview
 - JF Ahern will continue installing chiller and boiler piping.
 - JF Ahern will remove old chiller and set rails for new chiller.
 - JF Ahern will set new chiller.
 - Bartingale will continue controls installation.

- TJ Electric will continue chiller and boiler electrical work.
- Northwoods
 - JF Ahern will continue installing boilers and AHU piping.
 - JF Ahern will install AHU-6 and ductwork.
 - JF Ahern will begin insulating pipes.
 - TJ Electric will continue electrical work for AHUs and boilers.
 - Winona Controls will continue controls installation.
- Locust Lane
 - Tweet Garot will continue insulating VAVs.
 - Tweet Garot will continue VAV piping installation.
 - Tweet Garot will begin insulating pipes.
 - TJ Electric will continue electrical and controls installation.
- NorthStar
 - Bartingale will continue HVAC duct work installation.
 - Bartigale will continue pool and reheat piping.
 - TJ Electric will continue controls installation.
 - Bartingale will continue insulating pipes and ducts.

Priority RFI's

RFI #25- Northstar AHU Electrical Sizing

RFI #26- Northwoods Differential Pressure Switch Location.

Weekly Photos









