

---

## WEEKLY PROJECT UPDATE

---

---

### Current Week

---

- M&J-Continued site supervision and coordination.
- V&S- Built masonry mixing & Cutting enclosure.
- M&J- Formed and poured all footings in area B.
- Tanner Excavating-Finished area B excavation and started site work for area E.
- TJ Electric-Brought panel for V&S enclosure and ran new conduit feed.
- Bald Eagle Steel- Tied all footing/wall rebar area B.
- V&S- Installed masonry rebar dowels at interior footings.

---

### Upcoming Week

---

- M&J- Will supervise and coordinate jobsite.
- Tanner excavation- To dig area E foundation.
- V&S- CMU up to finish floor height.
- Badger State- Under ground rough in's.
- M&J- Form and pour exterior foundation walls area B.
- M&J- Begin forming footings area E.
- Bald Eagle- Tie footing and wall bar area E.
- M&J- Insulate exterior foundation walls.
- Tanner- Backfill and compact area B.

---

**Weekly Photos**

---







