
WEEKLY PROJECT UPDATE

Current Week

- M&J continued with coordination and site supervision.
- Tanner Excavation dug out area E (Commons) foundation.
- V&S continued below grade CMU area B
- M&J formed and poured foundation walls Area B .
- TJ electric provided power panel for masonry enclosure as well as area E temp power.
- Badger State rough in storm pipe for area B and "future" 12" sleeve in area E.
- M&J formed and pored area E footings.
- V&S completed below grade CMU area B.
- M&J formed and poured foundation walls area E.
- V&S began below grade CMU area E.
- M&J installed rigid insulation area B.
- Tanner excavation started backfill and grading area B.

Upcoming Week

- M&J site supervision and coordination.
- V&S continue below grade CMU area E.
- Badger State to rough-in area E 3" storm pipe.
- M&J will strip and clean foundation material and haul off site.
- V&S to focus on precast bearing CMU area B.
- M&J will install rigid insulation area E.
- Tanner Excavation backfill area E foundation.
- TJ Electric to start CMU in-wall rough-ins.
- M&J will place the "M&J Star" on south fence.

Priority RFI's

RFI 12 Unit A - A3.1 Drawing Clarification

RFI 10 Band Addition Ceiling Height & MEP Clash

Priority Submittals

08 14 16-1 [Flush Solid Core Wood Door Samples](#)

08 41 13-1 [Aluminum-Framed Entrances and Storefronts](#)

07 21 00-2 [Thermal Insulation Product Data – Metal Panels](#)

07 42 16-5 [Flush-Profile Metal Wall Panels – Selection Samples](#)

Project Manager: Jordan Lieftring

(715) 579-0176

jlieftring@market-johnson.com

Superintendent: Josh Snyder

(715) 450-4508

jsnyder@market-johnson.com

Weekly Photos





