



---

## WEEKLY PROJECT UPDATE

---

---

### Current Week

---

- Market & Johnson continued supervising and coordinating trades. M&J finished hanging drywall in the science pod, setting casework in 8th grade, and installing doors/hardware/markerboards in the Area D addition. M&J began installing doors/hardware/markerboards in 8th grade and casework in the science pod and FCS Lab.
  - Finished demo of the 6th grade pod and Area D offices.
  - Finishers continued pouring exterior concrete at the front entrance.
  - Masons continued patching CMU throughout and laying walls for the Area E addition.
  - Harmon Concrete poured the curb in the lower parking lot.
- B&B Electric, Master Metals, and Winona Controls installed lights/devices/diffusers in the 8th grade pod.
  - MEP trades continued science pod rough ins.
  - Master Metals set the Fume Hood.
  - Winona Heating & Ventilation Co. continued controls rough in throughout.
- Summit Companies continued installing fire suppression system throughout.
- Ryan Jack Painting continued sound caulking, taping, and painting in the science pod. RJP continued painting corridors/Area A offices, and began painting HM doors.
- VerHalen continued installing ceilings in stairwells, corridors, and 8th grade pod. Began installing grid in FCS Lab.
- Twin City Tile finished installing carpet and base in 8th grade, and began installing LVT.
- RTS Roofing continued roofing over Areas A and B.
- Chippewa Valley Excavating backfilled new foundations and grading for exterior concrete.

---

### Upcoming Week

---

- Market & Johnson will continue supervising and coordinating trades. M&J will continue installing markerboards in 8th grade and casework in the science pod and FCS Lab.
  - Finishers will continue pouring exterior concrete at the front entrance.
  - Fire shutters will be installing in 8th grade.
  - Science Pod epoxy counter tops will be measured.
- Cutting Edge will begin saw cutting windows and doorways in the 6th grade pod.
- B&B Electric, Master Metals, and Winona Controls will continue science pod rough ins.
  - MEP trades will begin installing lights/devices/diffusers in the FCS Lab.
  - Winona Heating & Ventilation Co. will continue controls rough in throughout.
- Summit Companies will continue installing fire suppression system throughout.
- Ryan Jack Painting will continue sound caulking, taping, and painting in the science pod. RJP will continue painting HM doors and corridors.
- VerHalen will continue installing ceilings in the FCS lab and will begin in the science pod.
- Twin City Tile will continue installing LVT in the 8th grade pod.
- RTS Roofing will continue roofing over Areas A and B.

*Adding Value to Everything We Do*

- MUZA will finishing installing the column cover and soffits in Area D.
- Terrazzo Designs will begin patching terrazzo throughout.
- Green Oasis will begin landscaping between Areas B and D.

---

**Priority RFI's**

---

RFI #81: Green House Lights

---

**Priority Submittals**

---

11 65 00 - Gymnasium Equipment: Product Data

---

**Weekly Photos**

---









