



---

## WEEKLY PROJECT UPDATE

---

---

### Current Week

---

- Market & Johnson continued supervising and coordinating trades. M&J continued installing door hardware throughout and setting corridor doors. Set TV brackets, marker and tack boards, and finished casework throughout. Began framing in area D offices and 6th grade.
  - Area D Addition Punch List
  - 8th Grade Pod Punch List
  - District continued setting up furniture throughout.
  - Science Pod epoxy tops were measured.
- B&B Electric, Master Metals, and Winona Controls installed lights/devises/diffusers in the FCS Lab.
  - MEP trades completed rough ins for the science pod.
  - Winona Heating & Ventilation Co. continued controls rough in and programming throughout.
  - Testing and balancing continued.
- Summit Companies continued installing fire suppression system throughout.
- Ryan Jack Painting finished painting in the science pod. RJP continued painting corridors and HM doors/frames.
- VerHalen installed the acoustic panels in 8th grade and began grid in the science pod.
- Cutting Edge continued saw cutting windows in 6th grade and removed the slab in the area D offices.
- Twin City Tile began installing flooring in the FCS Lab.
- MUZA finished installing the soffit and column cover at the front entrance.
- Modern Crane installed structural steel in 6th grade and began setting handrails for exterior stairs.
- Chippewa Valley Excavating backfilled the area E addition.
- Monarch Paving milled the lower parking lot.



*Adding Value to Everything We Do*

---

## Upcoming Week

---

- Market & Johnson will continue supervising and coordinating trades. M&J will continue installing TV brackets and door hardware throughout. Install corner guards in the science pod and FCS Lab. M&J will begin Punch List corrections.
  - Fire shutters will be installed in 8th grade.
- Cutting Edge will continue saw cutting windows in the 6th grade pod.
- B&B Electric, Master Metals, and Winona Controls will continue installing devices and finishes in the science pod and FCS Lab.
  - Winona Heating & Ventilation Co. will continue controls rough in and programming throughout.
  - Testing and balancing will continue.
  - Power shut down August 1st, for transformer switchover.
  - Begin programming fire alarm system.
- Summit Companies will continue installing fire suppression system throughout.
- Ryan Jack Painting will continue painting HM doors/frames and corridors. RJP will begin Punch List corrections
- VerHalen will continue installing ceilings in the science pod.
- Twin City Tile will continue installing flooring in the FCS Lab and begin prepping the science pod.
- Monarch Paving will began top coating the lower lot.
- Terrazzo Designs will begin patching terrazzo throughout.
- Green Oasis will begin landscaping at the front entrance.

Project Manager: Justin Geissler

(715) 225-7885

[jgeissler@market-johnson.com](mailto:jgeissler@market-johnson.com)

Superintendent: Brian Cutler

(715) 579-0447

[bcutler@market-johnson.com](mailto:bcutler@market-johnson.com)

---

**Weekly Photos**

---















