



---

## WEEKLY PROJECT UPDATE

---

---

### Current Week

---

- Market & Johnson continued supervising and coordinating trades. M&J continued installing doors and hardware, corner guards, and window returns in the science pod. M&J continued framing in 6th grade and Area D.
  - Overhead Door continued the fire shutter install.
  - Cleaners final cleaned 8th grade.
  - The District began setting appliances in the FCS Lab.
- Cutting Edge finished saw cutting windows in the 6th grade pod.
- B&B Electric, Master Metals, and Winona Controls continued installing devices and finishes in the science pod and FCS Lab.
  - Winona Heating & Ventilation Co. continued controls programming.
  - MEP Trades began 6th grade and Area D rough ins.
- Summit Companies continued installing sprinkler heads throughout.
- Ryan Jack Painting continued painting HM doors/frames and corridors. RJP finished Punch List corrections and began touch ups in the FCS Lab.
- VerHalen finished installing ceilings in the science pod and dropped tiles in the FCS Lab.
- Twin City Tile continued laying LVT and base in the science pod.
- Esser Glass continued installing interior glass throughout.
- Monarch Paving finished marking the lower lot.
- Terrazzo Designs began patching terrazzo throughout.
- Green Oasis began landscaping at the front entrance.



*Adding Value to Everything We Do*

---

## Upcoming Week

---

- Market & Johnson will continue supervising and coordinating trades. M&J will continue installing TV brackets, door hardware, and corner guards throughout. M&J will begin installing drywall in 6th grade and Area D.
  - Overhead Door will continue the fire shutter install.
  - Cleaners begin in the FCS Lab.
  - The District will finish setting appliances in the FCS Lab and furniture throughout.
  - Epoxy counter top install will begin in the science pod.
  - The Gym will continue being cleaned out.
- B&B Electric, Master Metals, and Winona Controls will continue installing devices and finishes in the science pod and FCS Lab.
  - Winona Heating & Ventilation Co. will continue controls programming.
  - MEP Trades will continue rough ins for 6th grade and Area D.
  - Winona Controls will install sink fixtures behind the counter install in science.
  - Fire Alarm test on the 14th.
- Summit Companies will continue installing sprinkler heads in the science pod.
- Ryan Jack Painting will continue painting corridors and touching up the FCS Lab. RJP will paint the green screen wall in the science pod.
- VerHalen will finish dropping tiles throughout.
- Twin City Tile will finish flooring install in the science pod.
- Esser Glass will finish installing interior glass.
- Terrazzo Designs will finish terrazzo patching.
- Green Oasis will finish landscaping at the front entrance.

---

## Priority RFI's

---

RFI #90 - Light Pole Voltage

Project Manager: Justin Geissler

(715) 225-7885

[jgeissler@market-johnson.com](mailto:jgeissler@market-johnson.com)

Superintendent: Brian Cutler

(715) 579-0447

[bcutler@market-johnson.com](mailto:bcutler@market-johnson.com)

**Weekly Photos**









