

---

## WEEKLY PROJECT UPDATE

---

---

### Current Week

---

- Market & Johnson- Coordination and Supervision.
- Winona Controls- Chilled water tie in, VAV connections, diffusers and grilles in ceiling.
- M&J- Solid surface countertops and casework.
- Hudson Electric- Light fixtures, bathroom lighting and devices.
- Swanson Flooring- LVT, CPT install in North/South wing.
- M&J- Demo window and masonry, install temp wall.
- Badger State- Install Bathroom fixtures.

---

### Upcoming Week

---

- Market & Johnson- Continue supervision and coordination.
- Badger State- Art room and classroom sink installation.
- Swanson Flooring- CPT/LVT and vinyl base install.
- M&J- Swing doors and install hardware.
- Hudson Electric- Remove temp power panels from addition, install wall packs on exterior.
- M&J- Bathroom accessory installation.
- Winona Controls- Wrap up VAV connections and miscellaneous items.
- M&J- Exterior concrete.

---

**Weekly Photos**

---









