
WEEKLY PROJECT UPDATE

Current Week

- Market & Johnson continued supervising and coordinating trades.
- Ryan Jack Painting completed painting rooms 233, 235, and 239. RJP began caulking exterior control joints.
- Terrazzo Designs began prepping for terrazzo install in the addition.

Upcoming Week

- Market & Johnson will continue supervising and coordinating trades.
- Ryan Jack Painting will continue caulking exterior control joints and begin painting exterior lintels.
- MLS Enterprises, LLC. will begin installing metal panels on the Clearstory exterior.
- Terrazzo Designs will begin pouring and finishing terrazzo in the addition.

Priority RFI's

RFI #38 - Room 232A Finishes
RFI #39 - Tunnel Structural Steel

Priority Submittals

07 53 23-2 Fully Adhered EPDM Sheet Roofing Shop Drawing
23 05 93-1 Testing, Adjusting, and Balancing for HVAC Test Reports

Weekly Photos







