



WEEKLY SUMMARY
EAU CLAIRE SCHOOLS
NORTH HIGH SCHOOL

SCHEDULE UPDATE

Current Week:

- Market & Johnson continued to hang drywall and install sound batts at new walls in addition along with setting up shoring and beginning masonry demo for new corridor in existing school.
- Hudson Electric continued with overhead conduit runs at new addition along with removing devices and lights in existing school to prepare for saw cutting and masonry demo.
- Cutting Edge sawcut masonry walls for new corridor opening and new classroom window.
- Master Mechanical continued with new HVAC piping, ductwork and VAV installation.
- NL Stock core drilled the wall between existing school and new addition to tie in new water supply lines to feed new addition.

Upcoming Week:

- Market & Johnson will continue with drywall, sound batts and masonry demolition.
- Master Mechanical will continue with new HVAC installation and will also begin to insulate piping and ductwork.
- Hudson Electric will continue with overhead conduit runs.
- Ryan Jack Painting will begin taping drywall and will also start top of wall soundproofing detail.

WEEKLY PHOTOS





