



WEEKLY SUMMARY

EAU CLAIRE SCHOOLS NORTH HIGH SCHOOL

SCHEDULE UPDATE

Current Week:

- Market & Johnson continued with drywall, sound batts and masonry demolition.
- Market and Johnson masons laid CMU block to support lintels at new vestibule openings and patched in brick around perimeter of new classroom window opening.
- Hudson Electric continued with overhead conduit piping for lighting and fire alarm devices.
- Master Mechanical continued with HVAC duct, piping and insulating.
- Summit Fire Protection began fire suppression piping installation.
- Ryan Jack Painting continued with drywall taping and sound proofing.

Upcoming Week:

- Market & Johnson will continue with metal stud framing, sound batts and drywall.
- Market and Johnson masons will complete CMU block partitions and misc. patching.
- Hudson Electric will continue with overhead conduit piping.
- Summit Fire Protection will continue with fire suppression piping.
- Master Mechanical will continue with HVAC install and will also have a crane on site Monday to set new rooftop unit.
- Ryan Jack Painting will continue with taping and soundproofing and will also begin to prime and paint new classroom walls.
- Esser Glass will begin to install aluminum window frames and glass at new classrooms.

WEEKLY PHOTOS





