



WEEKLY SUMMARY

EAU CLAIRE SCHOOLS NORTH HIGH SCHOOL

SCHEDULE UPDATE

Current Week:

- Market & Johnson continued with drywall, sound batts, soffit framing and masonry demolition.
- Ryan Jack Painting started to tape drywall and soundproof walls.
- Hudson Electric continued with electrical overhead piping and removed devices and lighting inside school where masonry demo is occurring.
- Master Mechanical began insulating ductwork and continued with duct and piping install.
- NL Stock core drilled and tied in new water supply lines to feed new addition.

Upcoming Week:

- Market & Johnson will continue with drywall and sound batts.
- Market and Johnson masons will lay up new jambs to carry lintels for new masonry openings and will also infill existing relocated window opening.
- Ryan Jack Painting will continue with drywall taping and sound proofing.
- Master Mechanical will continue to install ductwork and piping along with insulating of new ductwork.
- Hudson Electric will continue with overhead piping for lighting, sensors and fire alarm devices.
- Summit will begin to install overhead fire suppression piping.

WEEKLY PHOTOS





