



WEEKLY SUMMARY  
EAU CLAIRE SCHOOLS  
PUTNAM HEIGHTS  
ELEMENTARY

## SCHEDULE UPDATE

### Current Week:

- Market & Johnson continued with supervision and coordination.
- M&J- Masonry completed and demobilize.
- Kumplete Decorating- Tape & painting partition walls.
- Winona Controls- Continued HVAC rough ins.
- Hudson Electric- Above ceiling rough ins.
- M&J- Continued Tile Backer Sheetrock install.
- Badger State- Water and Vent connections. Insulating.
- RJP-CMU/Drywall Sound Caulking. HM frame caulking.

### Upcoming Week:

- Market & Johnson continued with supervision and coordination.
- Kumplete Decorating- Continue painting walls.
- Grazzini- Start tile in bathroom areas.
- M&J- Misc sheetrock & framing.
- Winona Controls- Duct and glycol line insulating.
- Hudson Electric- Pull wire to panels.
- RJP-Caulking partition perimeter and frames.
- Badger State- Pipe insulation.

## WEEKLY PHOTOS





