



## WEEKLY SUMMARY

# EAU CLAIRE SCHOOLS PUTNAM HEIGHTS ELEMENTARY

## SCHEDULE UPDATE

### Current Week:

- Market & Johnson continued with supervision and coordination.
- M&J – Interior CMU Walls.
- Hudson Elec- In wall rough in and above ceiling piping.
- Winona Controls- HVAC duct and glycol supply and return lines.
- M&J- Steel stud framing, wood backing & drywall.
- Summit Fire Protection- Installed mains and branch piping.
- Ryan Jack Painting- Sound and fire insulation and caulking.
- Badger State Plumbing- Bathroom vent and water rough in. Roof drain tie ins.
- Esser Glass- Exterior window install.
- C&A Custom Contractors- Addition roof detailing. New roof edge at existing building.

### Upcoming Week:

- Market & Johnson continued with supervision and coordination.
- QC Companies- Epoxy in bathroom areas.
- Summit Fire Protection-Finish up sprinkler rough in.
- M&J- Continue CMU walls.
- Hudson Elec- In wall and above ceiling piping.
- Winona Controls-HVAC duct and piping.
- Ryan Jack Painting- Sound caulking at classroom partitions.
- Esser Glass- Finish exterior window install.
- ICS-Install monkey bar supports, swing hook, and weld HSS tubes @ RTU openings.
- Badger State- Roof drain tie in, Above ceiling water lines.
- Kumplete Decorating- Block fill CMU walls and drywall taping.
- C&A Custom Contractors-Roof edge at addition.

## WEEKLY PHOTOS





