



WEEKLY SUMMARY  
EAU CLAIRE SCHOOLS  
PUTNAM HEIGHTS  
ELEMENTARY

### SCHEDULE UPDATE

#### Current Week:

- Market & Johnson continued with supervision and coordination.
- Chippewa Valley Excavating completed sanitary and new structure.
- Badger State tied in new sanitary & storm lines.
- M&J formed and poured portion of courtyard and South sidewalk.

#### Upcoming Week:

- Market & Johnson continued with supervision and coordination.
- Chippewa Valley Excavating will begin to dig foundations.
- M&J to form and pour foundations North and West.
- CMU foundations.
- CMU walls North.
- Reinstall South fence.

## WEEKLY PHOTOS









