

## SCHEDULE UPDATE

### Current Week:

- Market & Johnson continued with supervision and coordination. M&J poured foundation walls and retaining wall footing for Area A addition.
- Chippewa Valley Excavating continued hauling extra material off site.
- Bald Eagle erectors continued tying rebar for foundations.

### Upcoming Week:

- Market & Johnson will continue with supervision and coordination. Form retaining wall on Area A addition. Start forming footings for area B addition. Pour temporary driveway into construction area. Set up fence and signage in front of main entrance.
- Chippewa Valley Excavating will be off site.
- Bald Eagle erectors will be off site.

## WEEKLY PHOTOS





