



WEEKLY SUMMARY

EAU CLAIRE SCHOOLS SOUTH MIDDLE SCHOOL

SCHEDULE UPDATE

Current Week:

- Market & Johnson continued with supervision and coordination. M&J continued interior stud framing, backing, and hanging drywall. Masons completed exterior brick on area A, B, & D additions. Cement Finishers poured miscellaneous equipment pads and stoops.
- B&B Electric, Master Metals, Winona Controls, and Summit Companies continued area A, B, & D MEP rough-ins.

Upcoming Week:

- Market & Johnson will continue with supervision and coordination. Continue framing and hanging drywall in additions.
- B&B Electric will continue electrical rough-in.
- Master Metals will continue HVAC installation.
- Winona Controls will continue plumbing rough-in.
- Summit Companies will continue fire suppression system rough-in.

WEEKLY PHOTOS



Area D Addition



Area B Addition, 2nd Floor



Area B Addition, 1st Floor



Area A Addition, 1st Floor