
WEEKLY PROJECT UPDATE

Current Week

- Market & Johnson continued with supervision and coordination.
- V&S continued brick on Commons addition.
- ICS completed Band addition joist and decking.
- Tanner Excavation completed final grading in Commons addition.
- C&A Finished detailing area E roofing.
- ICS completed joist and decking on area E vestibule.
- Rhom started roof edge and parapet framing on Band addition.
- ICS installed pour stop angle on Mezz area B.
- M&J prepped Commons for floor pour.
- D7 finished with air/vapor barrier and window wrap.
- M&J installed heaters and fans in area B to start thawing ground.

Upcoming Week

- M&J will continue coordination and supervision.
- V&S will finish brick on Commons addition.
- M&J will pour SOG in Commons addition.
- Rhom will continue roof edge and parapets at the Band addition.
- V&S will start brick on west side of the Band addition.
- Rhom will demo masonry walls into Commons addition.
- C&A will start roofing the Band addition.
- TJ Electric will hang temp lighting in Band addition.
- V&S will patch walls at new openings in existing Commons wall.
- V&S plans to wash brick on Commons addition.

Priority RFI's

RFI 33- Fire Coiling Doors
RFI 40- Roof Termination

Priority Submittals

09 30 00 Tiling Shop Drawings
09 91 00 Painting Sample and Product Data
11 61 00 Rigging & Curtain Shop Drawings
23 09 23 Direct-Digital Control System for HVAC
26 06 50 Schedules for Lighting

Project Manager: Jordan Lieftring

(715) 579-0176

jlieftring@market-johnson.com

Superintendent: Josh Snyder

(715) 450-4508

jsnyder@market-johnson.com

Weekly Photos









Short Interval Schedule

Date: 01/24 Project: Memorial Additions & Remodel Prepared By: Josh S/ Jordan Lieftring

Project Supt: Josh Snyder

DESCRIPTION	WEEK OF: 01/27							WEEK OF: 02/03							WEEK OF: 02/10							WEEK OF: 02/17							WEEK OF: 02/24						
	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S
Vestibule CMU & Brick Area E	X	X																																	
Wood Blocking & Parapet Area B	X	X	X	X	X																														
Roofing Area B	X	X	X	X	X			X	X	X	X	X																							
Brick Area B	X	X	X	X	X			X	X	X	X	X																							
Thaw Ground Area B			X	X	X																														
Demo/Rework Wall Openings Area E		X	X	X	X										X	X																			
MEP Rough-In's Area E					X			X	X	X	X	X			X	X	X	X	X																
Soffit Framing & Vestibule Area E								X	X	X	X	X			X	X	X	X	X																
Under Ground Plumbing Area B								X	X	X	X	X																							
SOG Prep/Pour Area B & Mezz								X	X	X	X	X			X	X	X	X	X																
Interior Soffit Framing & Drywall E								X	X	X	X	X			X	X	X	X	X																
Interior CMU Wall Area B															X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
Interior Metal Stud Framing B															X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
Exterior Metal Panels Area B															X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
MEP Rough-In Area B															X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
Aluminum Window Install B&E															X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
Soffit Framing Area B															X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
Tape/Paint Area E Walls																																			
OH Door Rough In Area E 03/03																																			
Drywall Area B 03/03																																			
Flooring Area E 03/10																																			
Install Grid Area E 03/17																																			
Band/Orchestra Demo 03/10																																			
Auditorium Remodel 04/21																																			

Click to CLEAR