

---

## WEEKLY PROJECT UPDATE

---

---

### Current Week

---

- Market and Johnson provided coordination and supervision.
- V&S completed south and east CMU at Commons addition.
- M&J demoed roof edge at Commons addition.
- Moline installed precast plank for mezzanine at Band addition.
- TJ Electric continued in-wall rough-in's.
- V&S built scaffolding for area B, North high wall.
- Tanner Excavating installed gravel drive off material at both addition entrances.
- M&J put up access ladder and guardrail around perimeter of precast mezz.

---

### Upcoming Week

---

- Market and Johnson will continue site supervision and coordination.
- V&S will install CMU on North high wall in area B.
- TJ electric will continue with in-wall rough-in's.
- M&J will do site cleaning and organizing.
- Tanner completed storm pipe installation for area E.

---

### Priority RFI's

---

- RFI18-Unit A Wood Stage Flooring
- RFI21 Flat Acrylic Letter Spacing
- RFI22-Type L Light Fixture
- RFI23-Unit B 2" CHW/S Piping & Hot Tap Chilled Water

---

### Priority Submittals

---

- Door, Frame, and Hardware
- Metal Fabrications
- Flush Metal Wall Panels
- Acoustical Wall Panels

---

**Weekly Photos**

---





# Memorial HS Additions & Alterations





# Short Interval Schedule

Date: 12/09

Project: Memorial Additions & Remodel

Project Supt: Josh Snyder

Prepared By: Josh S/ Jordan Lieftring

DESCRIPTION	WEEK OF: 12/09							WEEK OF: 12/16							WEEK OF: 12/23							WEEK OF: 12/30							WEEK OF: 01/06																											
	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S														
<b>Precast Area B</b>	X																X																																							
Install Gravel Entrance's	X																																																							
Finish Storm Water Tie -In's			X																																																					
CMU Area E South and East Walls	X	X	X					X	X	X					X	X	X					X	X	X					X	X	X					X	X	X					X	X	X											
MEP In Wall Rough In's Area E	X	X	X					X	X	X					X	X	X					X	X	X					X	X	X					X	X	X					X	X	X											
North High CMU Wall Area B				X	X						X	X						X	X						X	X						X	X						X	X						X	X						X	X		
MEP In Wall Rough In Area B			X	X	X					X	X	X					X	X	X					X	X	X					X	X	X					X	X	X					X	X	X					X	X	X		
Exterior East, South and West CMU								X	X	X					X	X	X					X	X	X					X	X	X					X	X	X					X	X	X											
Wood Blocking (Windows) Area B																																																								
<b>Bar Joist/ Decking Delivery B</b>																																																								
Steel Joist & Decking Area B																																																								
CMU North and West Walls Area E																																																								
MEP In-Wall Rough In's Area E																																																								
<b>Bar Joist/Decking Delivery E</b>																																																								
Roof Edge/ Parapet Area B																																																								
Air Barrier Area B																																																								
Roofing Area B 1/13																																																								
Structural Steel Area E 01/13																																																								
Wood Blocking & Parapet Area E 1/13																																																								
Air and Vapor Barrier Area E 01/20																																																								
Roofing Area E 01/27																																																								
Under Ground Plumbing Area B 01/27																																																								
Slab On Grade Prep 01/27																																																								
<b>x Christmas/New Years</b>																																																								