

---

## WEEKLY PROJECT UPDATE

---

---

### Current Week

---

Market & Johnson supervised and coordinated with trades.

- M&J Masons continued face brick on West CMU Wall.
- M&J Carpenter began installing roof parapet.
- M&J Carpenter installed Hollow Metal Frame windows for the addition.
- Cary Specialized began installing steel decking for the addition.

---

### Upcoming Week

---

Market & Johnson to supervise and coordinate with trades.

- M&J Masons to complete face brick on West CMU Wall.
- M&J Masons to begin face brick on North CMU Wall.
- M&J Carpenter to begin framing D101 Vestibule.
- M&J Carpenter to continue installing roof parapet for the addition.
- C&A Custom (Roofers) to begin roofing for the addition.
- D7 to complete spraying air barrier at top of wall and backside of roof parapet.
- Cary Specialized to complete installing steel decking for the addition.
- JF Ahern to install roof drains for the addition.

**Weekly Photos**









