



Adding Value to Everything We Do

WEEKLY PROJECT UPDATE

Current Week

- Market & Johnson continued supervising and coordinating trades. M&J continued hanging drywall in 7th grade, and began demo in World Language.
- B&B Electric began demo in WL.
- Master Metals began demo in WL.
- Winona Controls continued insulating ductwork and began demo in WL.
- Ryan Jack Painting continued sound caulking, taping, and painting in 7th grade.

Upcoming Week

- Market & Johnson will continue supervising and coordinating trades. M&J will finish hanging drywall in 7th grade and continue demo in World Language. M&J will begin laying out walls.
- B&B Electric, Master Metals, and Winona Controls will begin above ceiling rough ins for World Language.
- Ryan Jack Painting will continue sound caulking, taping, and painting in 7th grade.
- Esser Glass will begin installing new windows in 7th Grade.

Weekly Photos







