



*Adding Value to Everything We Do*

---

## WEEKLY PROJECT UPDATE

---

---

### Current Week

---

- Market & Johnson continued supervising and coordinating trades. M&J completed demo in 7th grade, began laying out walls, and continued building Pent House fire walls.
- B&B Electric completed demo in 7th grade and began installing conduit.
- Master Metals completed above ceiling demo.
- Winona Heat and Vent completed above ceiling controls demo.
- Ryan Jack Painting continued painting corridors and began taping Pent House Fire walls.
- Twin City Tile began floor prep in 7th grade.

---

### Upcoming Week

---

- Market & Johnson will continue supervising and coordinating trades. M&J will finish drywalling Pent House fire walls and continue laying out walls in 7th grade.
- B&B Electric will continue above ceiling rough ins.
- Master Metals will begin installing new ductwork.
- Ryan Jack Painting will continue misc. painting and taping fire walls.
- Twin City Tile will continue flooring prep.

---

### Priority RFI's

---

RFI #95 - Fire Shutter Control  
RFI #114 - Building 2hr Fire Walls  
RFI #118 - C122 Ceiling Clarification

---

### Priority Submittals

---

Added scope submittals are being processed.

---

**Weekly Photos**

---







