
WEEKLY PROJECT UPDATE

Current Week

- Market and Johnson worked on finish and punch list items.
- Hudson Electric installed FA devices and lights in bathroom stalls.
- Badger State worked on punch list items.
- Winona Nursery planted Bio Pond vegetation.
- Winona Controls worked on punch list.

Upcoming Week

- Market and Johnson will take down temp walls.
- Kumplete Decorating will touch up walls after temp walls are removed.
- M&J will demobilize.
- Hudson Electric will continue FA install into old building.
- Winona Controls will start work on punch list items and building controls.

Weekly Photos





