

---

## WEEKLY PROJECT UPDATE

---

---

### Current Week

---

- Market & Johnson -Coordination and Supervision.
- Winona Controls- Thermostats and RTU connections.
- Monarch Paving- Final Grading & Playground Paving.
- M&J- Trailer Mobilization.
- LVC- Data Covers & Amplifier Install.
- M&J - Sidewalk patch.
- Ryan Jack Painting- Caulking exterior control joints.

---

### Upcoming Week

---

- Market & Johnson- Continue supervision and coordination.
- Badger State - Fixtures and caulking.
- M&J- Demo classroom casework.
- Hudson Electric-Terminate circuits and devises.
- Winona Controls- Remove RAD panels in existing classroom.
- M&J- Demo- Ceiling, Flooring and Masonry walls for new openings.
- QC Companies- Epoxy floor clean/patching.

---

**Weekly Photos**

---



