
WEEKLY PROJECT UPDATE

Current Week

- Market & Johnson provided coordination and supervision.
- Monarch Paving painted running lanes and four square game lines on new playground surface.
- M&J finished CMU and brick infills in classroom remodel area.
- Hudson Electric completed in wall rough in's @ remodel room.
- Ryan Jack Painting finished caulking exterior and interior joints.
- M&J installed fire treated plywood and drywall on dividing wall in remodel room.
- Kumplete Decorating started taping and painting walls and frames.
- Chippewa Valley Excavating began site work on the east side of addition.
- Badger State installed replacement sink in SPED bathroom, faucet in art room, and caulked fixtures.

Upcoming Week

- Market and Johnson will continue supervision and coordination.
- Chippewa Valley Excavating will continue with site work and Bio pond construction.
- M&J will have cleaning crew starting final cleaning on Monday.
- Swanson flooring will be back to finish flooring in addition and remodel area.
- Ver Halen will install ceiling grid and tile in remodel area.
- OAC Punch List walk through on Wednesday for building addition.
- M&J will install remaining doors, hardware and solid surface sills.
- Hudson Electric will complete wiring for remodeled rooms.
- Esser Glass will install window frames into new openings.
- M&J will move south fence to open new play surface by end of the week.
- Winona Controls will install ceiling RAD panels and associated duct diffusers and returns.

Weekly Photos





