
WEEKLY PROJECT UPDATE

Current Week

- Market & Johnson continued supervising and coordinating trades. M&J continued installing shoring and began structural demo.
 - Addition Pre-Punch.
- Quality Roofing installed the rain gutter and trim.
- Chippewa Valley Excavating began exterior topsoil and landscaping.
- Cutting Edge saw cut and demoed wall openings.

Upcoming Week

- Market & Johnson will continue supervising and coordinating trades. M&J will begin masonry infill/ opening installation.
 - Begin installing wall furring in commons B.
 - Punchlist corrections.
 - Punchlist May 22nd.
 - Graduation May 22nd-23rd.
 - Senior Prank May 21st-22nd.
- Quality Roofing will demo parapet roofing and flashing.
- Hudson Electric will continue electrical demo in commons B.

Priority RFI's

RFI #45- Masonry Parapet Concerns

Project Manager: Jordan Lieftring

(715) 579-0176

jlieftring@market-johnson.com

Superintendent: Jeremy Hollister

(715) 579-7991

jhollister@market-johnson.com

Weekly Photos





