
WEEKLY PROJECT UPDATE

Current Week

- Market & Johnson continued supervising and coordinating trades. M&J masonry completed wall in fill, laid CMU up to bearings and installed lintels.
 - Punchlist corrections.
 - Punchlist May 22nd.
 - Graduation May 22nd-23rd.
 - Senior Prank May 21st-22nd.
- Quality Roofing began demo on parapet roofing and flashing.
- Hudson Electric continued electrical demo in commons B.

Upcoming Week

- Market & Johnson will continue supervising and coordinating trades. M&J will continue masonry demo and begin wall furring.
 - Continue punch list corrections
 - Install TV brackets in addition.
- Hudson Electric will continue electrical demo in commons B.
- Cutting edge will cut and remove slab on grade in commons B.
- Hudson electric will begin fire alarm install in addition.
- Ryan Jack will complete punch list corrections on 5/28.
- NL Stock will begin underground plumbing for new bathrooms.

Weekly Photos





