
WEEKLY PROJECT UPDATE

Current Week

- Market & Johnson continued supervising and coordinating trades. M&J continued wall furring.
 - Masonry began parapet rebuild.
 - Began demoing ceiling and floors in commons A.
 - M&J removed and repoured tunnel floor.
 - M&J Millwrights moved football equipment garage to new location on campus.
- Hudson Electric completed fire alarm installs in addition.
- NL Stock completed underground plumbing for new bathrooms.
- ICS began structural steel install.
- Hudson Electric began electrical demo in commons C.

Upcoming Week

- Market & Johnson will continue supervising and coordinating trades. M&J will begin demolition in commons area C.
 - Masonry will continue parapet rebuild and infills.
 - Begin framing bathrooms in commons B.
 - Install shoring in commons A.
 - Begin demoing ceiling and floors in commons A.
 - Install foam plywood and cap on rebuilt CMU parapet.
- Hudson Electric will begin electrical rough in for commons B
- Cutting edge will saw and remove slab on grade and perform wall cuts in commons B and C.
- Hudson Electric will begin electrical rough in for commons B.
- NL Stock will begin plumbing rough in for commons C.

Priority RFI's

RFI #47: Tunnel Access

RFI #50: Room 239 TV

RFI #52: Masonry Precast Beam in Commons

RFI #53: Classroom Audio/Video Clarifications

RFI #54: Exterior Security Camera Relocation

Project Manager: Jordan Lieftring

(715) 579-0176

jlieftring@market-johnson.com

Superintendent: Jeremy Hollister

(715) 579-7991

jhollister@market-johnson.com

Weekly Photos







