
WEEKLY PROJECT UPDATE

Current Week

- Market & Johnson continued supervising and coordinating trades. M&J continued installing cabinets, solid surface sills, and door hardware.
 - Temporary heaters and LP tanks were removed.
- PCI Austad dropped full ceiling tiles.
- Swanson's Flooring completed LVT and installing vinyl base.
- Quality Roofing began installing exterior metal panels.
- Chippewa Valley Excavating graded for exterior sidewalks.
- Wynn O Jones installed epoxy tops.

Upcoming Week

- Market & Johnson will continue supervising and coordinating trades. M&J will continue installing cabinets, solid surface sills, and door hardware.
 - M&J will form and pour exterior sidewalks.
- Ryan Jack Painting will touch up paint.
- Esser Glass will finishing glazing, caulking, and install remaining vestibule doors.
- Hudson Electric will install exterior light fixtures.
- Quality Roofing will continue installing exterior metal panels.

Priority RFI's

RFI #41: Tunnel Spread Footings

Project Manager: Jordan Lieftring

(715) 579-0176

jlieftring@market-johnson.com

Superintendent: Jeremy Hollister

(715) 579-7991

jhollister@market-johnson.com

Weekly Photos







