



WEEKLY PROJECT UPDATE

Current Week

- Market & Johnson continued supervising and coordinating trades. M&J continued framing the FACE Lab and 8th grade pod.
 - Casework for the additions was delivered on 5/23.
- B&B Electric continued electrical rough in for 8th grade pod.
 - B&B began exterior electrical site work.
- Master Metals continued HVAC installation in 8th grade pod.
- Winona Controls continued roughing in the FACE Lab and 8th grade pod.
- Summit Companies continued building the fire pump room and roughing in the 8th grade pod.
- Ryan Jack Painting continued taping and painting in the additions.
 - RJP continued caulking exterior control joints.
- Chippewa Valley Excavating continued grading for sidewalks.
- VerHalen installed ceiling grid in the area D vestibules.

Upcoming Week

- Market & Johnson will continue supervising and coordinating trades. M&J will begin drywalling the FACE Lab and will continue to drywall the 8th grade pod.
 - M&J will begin installing casework for the area B and D additions.
 - Finishers will begin pouring exterior concrete in area B.
- B&B Electric will continue electrical rough in for 8th grade pod and begin roughing in the FACE Lab.
- Master Metals will continue HVAC installation in 8th grade pod.
- Winona Controls will continue roughing in the FACE Lab and 8th grade pod.
- Summit Companies will continue building the fire pump room.
- Ryan Jack Painting will continue taping and painting in the additions.
 - RJP will continue sound caulking and taping in the 8th grade pod.
 - RJP will continue caulking exterior control joints.



Adding Value to Everything We Do

Priority RFI's

RFI #55: Rooms E213 and E219 Ceilings and Finishes

RFI #60: Receptacle Type and Amperage Ratings

RFI #61: Outlet - Window - Radiant Heater Conflicts

RFI #62: 2nd Floor Area B - Wall Furring

RFI #63: Area D Roof Top Condensing Unit

RFI #64: Door D110 Electric Strike

RFI #65: Fixture F-10A

RFI #66: Fire Suppression- Backflow Preventor Type

RFI #67: A110- Dryer Ventilation

Priority Submittals

Signage Submittals

Project Manager: Justin Geissler

(715) 225-7885

jgeissler@market-johnson.com

Superintendent: Brian Cutler

(715) 579-0447

bcutler@market-johnson.com

Weekly Photos







