



---

## WEEKLY PROJECT UPDATE

---

---

### Current Week

---

- Market & Johnson continued supervising and coordinating trades. M&J continued to drywall the 8th grade pod and began installing casework in the area B and D additions.
  - Finishers began pouring exterior concrete in area B.
- B&B Electric continued electrical rough in for 8th grade pod and began roughing in the FACE Lab.
- Master Metals continued HVAC installation in 8th grade pod and FACE Lab.
- Winona Controls continued roughing in the FACE Lab and 8th grade pod.
- Summit Companies continued building the fire pump room.
- Ryan Jack Painting continued taping and painting in the additions.
  - RJP continued sound caulking and taping in the 8th grade pod.
- VerHalen dropped border ceiling tiles in the Area A 2nd floor addition.

---

### Upcoming Week

---

- Market & Johnson will continue supervising and coordinating trades. M&J will begin drywalling the FACE Lab and will continue to drywall the 8th grade pod.
  - M&J will continue installing casework for the area B addition.
  - Finishers will continue pouring exterior concrete in area B.
  - Demo will begin in Area A.
  - Science Room abatement will begin.
- B&B Electric, Master Metals, and Winona Controls will continue MEP rough ins for 8th grade pod and FACE Lab.
- Summit Companies will continue building the fire pump room.
- Ryan Jack Painting will continue painting in the additions and sound caulking and taping in the 8th grade pod.
  - RJP will continue caulking exterior control joints.
- MUZA will finish installing metal soffits and column covers in Area D.
- VerHalen will drop full ceiling tiles in the Area D addition.
- Twin City Tile will begin installing flooring in the Area D addition.



*Adding Value to Everything We Do*

---

**Priority RFI's**

---

RFI #55: Rooms E213 and E219 Ceilings and Finishes

RFI #61: Outlet - Window - Radiant Heater Conflicts

RFI #62: 2nd Floor Area B - Wall Furring

RFI #63: Area D Roof Top Condensing Unit

RFI #64: Door D110 Electric Strike

RFI #67: A110- Dryer Ventilation

---

**Priority Submittals**

---

Signage Submittals

State Approved - Fire Suppression Shop Drawings

Project Manager: Justin Geissler

(715) 225-7885

[jgeissler@market-johnson.com](mailto:jgeissler@market-johnson.com)

Superintendent: Brian Cutler

(715) 579-0447

[bcutler@market-johnson.com](mailto:bcutler@market-johnson.com)

---

**Weekly Photos**

---









