



WEEKLY PROJECT UPDATE

Current Week

- Market & Johnson continued supervising and coordinating trades. M&J continued demo in the science pod, Area A, and Area D offices. M&J continued setting corridor frames, building soffits, and drywalling the FACE Lab.
 - Abatement continued, final Air Test on Saturday.
 - Stairwell scaffolding was set.
 - Xcel relocated the gas service and installed new meters.
- Cutting Edge sawcut wall opening and slabs in the FACE Lab.
- B&B Electric, Master Metals, and Winona Controls continued MEP demo in the science pod and 1st floor Area A.
 - RTU's were set on Monday.
- Winona Heating & Ventilation continued controls rough in throughout.
- Summit Companies continued building the fire pump room and running pipe in the building.
- Ryan Jack Painting continued sound caulking, taping, and painting in the 8th grade pod.
- VerHalen began installing corridor ceilings.
- Twin City Tile finished installing flooring in the Area D addition.
- Chippewa Valley Excavating continued excavating Area A.

Upcoming Week

- Market & Johnson will continue supervising and coordinating trades. M&J will continue demo in the 6th grade pod, Area D offices, and building soffits. M&J will begin framing walls in the science pod.
 - Finishers will begin pouring exterior concrete at the front entrance.
 - Scaffolding will be moved to the next set of stairs.
 - Abatement will begin in the Band and Choir rooms.
- Cutting Edge will saw cut slabs and walls in the science pod.
- B&B Electric, Master Metals, and Winona Controls will begin Area A in wall and science pod above ceiling rough ins. WC will install underground plumbing in the science pod.
 - 8" Water main will be installed.
- Summit Companies will continue building the fire pump room and running pipe in the building.
- Ryan Jack Painting will continue sound caulking, taping, and painting in the 8th grade pod. RJP will begin sound caulking and taping the FACE Lab.
- VerHalen will continue installing ceilings in stairwells and corridors.
- MUZA will finish installing metal soffits and column covers in Area D.
- RTS Roofing will begin replacing the west half of roofing.
- Chippewa Valley Excavating will continue excavating Area A. CVE will begin excavating the water main / Area E addition, and remove curbs at Area D.



Adding Value to Everything We Do

Priority RFI's

RFI #55: Rooms E213 and E219 Ceilings and Finishes

RFI #74: Exposed Ceiling Paint Color

Priority Submittals

Signage Submittals

State Approved - Fire Suppression Shop Drawings

Weekly Photos







