



Adding Value to Everything We Do

WEEKLY PROJECT UPDATE

Current Week

- Market & Johnson continued supervising and coordinating trades. M&J poured exterior flatwork and connected 2nd floor B to the existing building.
 - M&J began demo in the FACE Lab and 8th grade pod.
- B&B Electric continued electrical rough-in, installed lights, and began demo in the 8th grade pod.
- Master Metals continued HVAC installation.
- Winona Controls continued plumbing rough-in and installing equipment in the boiler room.
- Summit Companies continued fire suppression system rough-in and working in the existing building after hours.
- MUZA continued installing metal panels.
- Ryan Jack Painting continued taping and painting in the additions and the new fire pump room.
- VerHalen installed ceiling grid in 2nd floor Area B.
- Esser Glass continued installing windows and storefronts at the additions.

Upcoming Week

- Market & Johnson will continue supervising and coordinating trades. M&J will continue demo in the FACE Lab and 8th grade pod.
- B&B Electric will begin hanging lights in the Gym.
- Master Metals will continue HVAC installation.
- Winona Controls will continue plumbing rough-in and installing equipment in the boiler room.
- Summit Companies will continue working in the existing building after hours and roughing in the Gym.
- MUZA will continue installing metal panels.
- Ryan Jack Painting will continue taping and painting in the additions and the new fire pump room.
 - RJP will begin caulking exterior control joints.
- Esser Glass will continue installing windows and storefronts at the additions.

Priority RFI's

RFI #54 - Auditorium Lighting Controls

RFI #55 - Rooms E213 & E219 Ceilings and Finishes

RFI #56 - Penthouse Exterior Curtain Wall

Priority Submittals

12 32 16 - Manufactured Plastic Laminate Clad Casework - Shop Drawings

Project Manager: Justin Geissler

(715) 225-7885

jgeissler@market-johnson.com

Superintendent: Brian Cutler

(715) 579-0447

bcutler@market-johnson.com

Adding Value to Everything We Do

DIV 26, 27, & 29 - Electrical Submittals

10 14 23 - Interior Plastic Tactile Signage - Shop Drawing

Project Manager: Justin Geissler

(715) 225-7885

jgeissler@market-johnson.com

Superintendent: Brian Cutler

(715) 579-0447

bcutler@market-johnson.com

Weekly Photos







