



---

## WEEKLY PROJECT UPDATE

---

---

### Current Week

---

- Market & Johnson continued supervising and coordinating trades. M&J completed demo in the FACE Lab and 8th grade pod.
  - HM Frames delivered for Phase 2 remodel.
- B&B Electric began hanging lights in the Gym and electrical demo.
- Master Metals continued HVAC installation and demo.
- Winona Controls continued plumbing rough-in and installing equipment in the boiler room.
- Summit Companies continued working in the existing building after hours and roughing in the Gym.
- MUZA continued installing metal panels.
- Ryan Jack Painting continued taping and painting in the additions and the new fire pump room.
- Esser Glass continued installing windows and storefronts at the additions.

---

### Upcoming Week

---

- Market & Johnson will continue supervising and coordinating trades. M&J will begin framing the 8th grade pod.
  - Cutting Edge will sawcut the floor in the FACE Lab.
  - M&J will pour back the floor, after plumbing rough in.
- B&B Electric will continue hanging lights in the Gym and misc. electrical demo.
- Master Metals will continue HVAC installation and misc. demo.
- Winona Controls will continue installing equipment in the boiler room and roughing in the FACE Lab.
- Summit Companies will continue roughing in the Gym and begin building the fire pump room.
- MUZA will continue installing metal panels.
- Ryan Jack Painting will continue taping and painting in the additions.
  - RJP will begin caulking exterior control joints.
- Chippewa Valley Excavating will remove exterior concrete, grade for sidewalks, and topsoil around the Area A stairs.
- Green Oasis will seed the topsoil around Area A stairs.

---

### Priority RFI's

---

RFI #55 - Rooms E213 and E219 Ceilings and Finishes

RFI #56 - Penthouse Exterior Curtain Wall

RFI #57 - Pole Bases

RFI #58 - Existing Duct Conflict

---

Project Manager: Justin Geissler

(715) 225-7885

jgeissler@market-johnson.com

Superintendent: Brian Cutler

(715) 579-0447

bcutler@market-johnson.com

---

**Priority Submittals**

---

10 14 23 - Interior Plastic Tactile Signage - Shop Drawing

21 10 00 - Fire Suppression System - Shop Drawings

---

## Weekly Photos

---









