

CAPITAL CONSTRUCTION UPDATES 2024-2025

Date: July 7/26/24, 2024

MEMORIAL TENNIS COURT REPLACEMENT

Complete

ROOSEVELT WINDOW REPLACEMENT

The windows, and metal finish work has been completed. The prep work for the interior sills is also completed. The contractor will measure for the sills beginning on 8/12 and should have them installed before students arrive.



MONTESSORI CONTROLS

They have completed pulling wires to all locations and have begun installing some devices. The contractor estimates they will have the new devices installed before students arrive. The computer graphics for the new system will be completed late September, but we will still have control of the system so there is no interruption to students and staff.



NORTH TRACK RESURACING

The contractor has not begun crack filling or preparing the surface for the new track. Weather has delayed their crew for the last few weeks. They will provide me with a schedule on 8/12.

NORTH CHILLER TOWER REPLACEMENT

The chiller tower replacement will be done early October after the cooling season is complete.

ROBBINS GENERATOR WALL REPLACEMENT

Quotes are being received for the repair work on the wall. They should all be received by the middle of August.

SOUTH FREEZER REPLACEMENT

Complete

SOUTH DISHWASHER REPLACEMENT

The tile work is completed, and the new equipment is on site. They have begun the installation of the new dish machine and sink system. The estimated time of completion by the end of the week of 8/12, initial startup will be completed after that. Owner training should happen the week of 8/19 or 8/26 depending on the kitchen staff's schedule.



