

# CAPITAL CONSTRUCTION UPDATES 2024-2025

Date: July 7/26/24, 2024

## MEMORIAL TENNIS COURT REPLACEMENT

Complete

## ROOSEVELT WINDOW REPLACEMENT

The windows, and metal finish work has been completed. The sills are scheduled to be completed by the end of this week. We will begin reinstalling the cabinetry that had to be removed this week. There is electrical outlets that need to be reinstalled that will be completed this week.



## **MONTESSORI CONTROLS**

They have begun installation of all new devices; they anticipate it being completed by the end of this week. The graphics for the new control system will be completed in September, we will have control of the system but will have no graphics.

## **NORTH TRACK RESURACING**

The small and large cracks have been filled. The larger cracks were filled and taped to avoid them reappearing over time. All product to finish the track is on site and should be done by the end of this week.

## **NORTH CHILLER TOWER REPLACEMENT**

The chiller tower replacement will be done early October after the cooling season is complete.

## **ROBBINS GENERATOR WALL REPLACEMENT**

Work will begin late September early October.

## **SOUTH FREEZER REPLACEMENT**

Complete

## **SOUTH DISHWASHER REPLACEMENT**

The dishwasher installation should be completed by the end of this week. The initial punch list for the project will be done on Tuesday and will be finished by Friday. Startup for the new dishwasher will be done on the 26<sup>th</sup> along with owner training.