

# **CAPITAL CONSTRUCTION UPDATES 2024-2025**

Date: July 8/26/24, 2024

## **MEMORIAL TENNIS COURT REPLACEMENT**

Complete

## **ROOSEVELT WINDOW REPLACEMENT**

## **MONTESSORI CONTROLS**

The installation of all new devices is 95% complete, they should have it done by Monday afternoon. The graphics and owner training will occur in the middle of September. The system is operational and is being used to monitor the HVAC system and control temperatures. The balancing and commissioning will be completed in the next few weeks.

## **NORTH TRACK RESURFACING**

The track, high jump, and pole vault areas have been resurfaced. They will line those areas once the surface has time to cure. The lining is to occur this week and should take 2 days.



## **NORTH CHILLER TOWER REPLACEMENT**

The chiller tower replacement will be done early October after the cooling season is complete.

## **ROBBINS GENERATOR WALL REPLACEMENT**

Work will begin late September early October.

## **SOUTH FREEZER REPLACEMENT**

Complete

## **SOUTH DISHWASHER REPLACEMENT**

The installation is complete. The final punch list has been completed and will be completed by the middle of this week. Owner training is scheduled for Tuesday of this week.



