

CAPITAL CONSTRUCTION UPDATES 2024-2025

Date: July 11, 2024

MEMORIAL TENNIS COURT REPLACEMENT

Complete

ROOSEVELT WINDOW REPLACEMENT

The contractor will have the windows in the front of the building removed by Friday Morning. The installation of the windows has begun, the front of the buildings windows is scheduled to be completed by the end of next week.



MONTESSORI CONTROLS

The control work has begun this week, they are on schedule and should finish before students arrive.

NORTH TRACK RESURACING

The old track surface has been removed. They have laid out areas that need crack filling, they will begin filling and patching those spots Friday through next week.



NORTH CHILLER TOWER REPLACEMENT

The chiller tower replacement will be done early October after the cooling season is complete.

ROBBINS GENERATOR WALL REPLACEMENT

Contractors will be notified of the project the week of June 17th, work will begin the middle of July.

SOUTH FREEZER REPLACEMENT

The install of the new freezer unit is complete. Startup has been delayed and will be rescheduled for the coming weeks



SOUTH DISHWASHER REPLACEMENT

The dishwasher has been removed and the space is ready to receive the new unit. Plans had to be resubmitted to the state for approval because it was discovered that the existing dishwasher unit grease trap was not up to current codes. Approval has been granted to move forward and that work will begin next week.