



---

## WEEKLY PROJECT UPDATE

---

---

### Current Week

---

- Market & Johnson continued supervising and coordinating trades.
- Point of Beginning completed layout.
- McCabe Construction continued site grading and corrections.
- NEI Electric completed electrical rough in.
- Harmon Concrete and Constuction installed curb nailer.
- Peterson Companies formed and poured athletic equipment foundations.
- McCabe Construction began turf final grading.

---

### Upcoming Week

---

- Market & Johnson will continue supervising and coordinating trades.
- McCabe Construction will continue turf final grading.
- McCabe Construction will form bleacher foundations.
- Olympic will pour bleacher foundations.

---

**Weekly Photos**

---



