
WEEKLY PROJECT UPDATE

Current Week

- Market & Johnson continued supervising and coordinating trades. M&J continued, installing drywall and installing sound insulation in commons A, B and C.
 - M&J continued hanging tile backer board in commons A and B.
 - Continued framing bathroom partition walls in commons B.
 - Began framing bathroom ceilings in commons B.
 - Continued framing soffits and bulkheads in commons A, B and C.
- Hudson Electric continued to install fire alarm devices throughout the building.
- Hudson Electric continued pulling wire for homeruns and circuits.
- Master Mechanical continued HVAC duct work, mechanical piping and mechanical insulation.
- Ryan Jack Painting continued taping drywall in commons A, B, C and teachers' lounge.
- Ryan Jack Painting began painting in teachers' lounge.
- NL Stock began water supply piping.

Upcoming Week

- Market & Johnson will continue supervising and coordinating trades.
 - M&J will continue drywalling bathrooms in commons B.
 - Will continue installing drywall in commons A and C.
 - Will continue framing and drywalling soffits, bulkheads and ceilings in commons A and C.
 - Begin installing casework in teachers' lounge.
- Hudson Electric will continue to install fire alarm devices throughout the building.
- Hudson Electric will continue pulling wire for homeruns and circuits.
- Master Mechanical will continue HVAC duct work and mechanical piping.
- Ryan Jack Painting will continue taping and begin painting drywall in commons A, B, and C.
- Ryan Jack Painting will continue painting in teachers' lounge.
- PCI Austad will begin installing ceiling grid in commons B and teachers' lounge.
- QC Companies will begin installing MMA flooring in commons B and teachers' lounge.
- Audio Architects will begin low voltage installation.
- NL Stock will continue water supply piping.

Weekly Photos





