

REFERENDUM PROJECT UPDATES

DATE: June 17, 2024

NORTH FLOORING REPLACEMENT

The removal of old carpeting started June 6th and will continue for the next few weeks. Demolition is complete and installation has begun.



NORTH PHASE II ADDITION

The project is out for bid, bids will be opened on June 19th.

NORTH BLEACHER REPLACEMENT

The bleacher and installation will begin the last week in June and go through the end of July.

MEMORIAL ROOF REPLACEMENT

A preconstruction meeting was held June 11, they will begin the roof removal and installation beginning the week of June 24th. There has been some delays because of weather. The contractor says it will not affect the finish date at this time.

MEMORIAL FLOORING REPLACEMENT

The science rooms flooring replacement began on June 11th. The removal of the floor is complete, and they will begin installing the new epoxy flooring the week of June 17th.



MEMORIAL PARKING LOT REPLACEMENT

They have begun the removal and grading of Memorial's parking lot. They are expecting to repave towards the end of the week.



LOCUST LANE, NORTHSTAR, NORTHWOODS, MEADOWVIEW HVAC REPLACEMENT

The demolition of existing mechanical equipment began the week of June 6 and should be completed by the end of the month. The new equipment for all locations will begin to be installed begin the first week of July.

PUTNAM CLASSROOM ADDITION

The fire alarm and controls will be finished in the next few weeks. The construction and the punch lists have been completed. The relining of the parking lot will be done weather permitting this week.

PUTNAM FLOORING REPLACEMENT

The flooring replacement will begin June 17 and will be complete the second week in July.

