

REFERENDUM PROJECT UPDATES

DATE: June 17, 2024

NORTH PHASE 1 CLASSROOM/COMMONS ADDITION

Demolition is complete and the build back of new walls has begun.



3299-ECASD_North_H
S_Phase_1-17-2024-06

NORTH TURF PROJECT

The site work is nearing completion, and they will begin installing utilities in the next few weeks. There have been some weather delays. These delays have not affected the schedule currently.



3358-ECASD_North_H
S_Turf_Field-3-2024-01

NORTH FLOORING REPLACEMENT

Demolition is completed in the rooms receiving new carpet and LVT tiles. The rooms receiving LVT tiles still need prep work completed to before installation of the new flooring. The rooms receiving new carpet should be completed the second week in July.



NORTH PHASE II ADDITION

Bidding is complete. A construction timeline will be developed after the board meeting on July 22.

NORTH BLEACHER REPLACEMENT

The bleacher and installation will begin the last week in June and go through the end of July.

MEMORIAL ROOF REPLACEMENT

The demolition for the roof will begin later this week. They will mobilize this week and begin receiving materials for the project.

MEMORIAL FLOORING REPLACEMENT

They have completed demolition and reinstallation of the new flooring. The vinyl base and punch list will be completed this week. Classrooms should have all the furniture placed back into them beginning July 1.



MEMORIAL PARKING LOT REPLACEMENT

Grading is complete and they have begun putting the bonding coat down. The weather caused delays last week. They anticipate the project being completed by the end of this week.



MEMORIAL TURF PROJECT

Grading for the new turf field is nearly complete. They have installed the drainage system to help with removing the water from all the rain that has occurred in the last few days. They anticipate installing turf the week of July 8th.



LOCUST LANE, NORTHSTAR, NORTHWOODS, MEADOWVIEW HVAC REPLACEMENT

Demolition is nearly complete, and they anticipate begin to reinstall equipment in the next few weeks.



3295-ECASD_HVAC_E
quipment_Replacemei

PUTNAM CLASSROOM ADDITION

The fire alarm and controls will be finished in the next few weeks. The construction and the punch lists have been completed. Relining of the parking lot is complete.

PUTNAM FLOORING REPLACEMENT

Demolition is complete and they have begun reinstalling the LVT. The LVT should be installed by the end of this week. Carpeting will be installed the second week of July.



SOUTH CLASSROOM REMODELING

Construction is on schedule. Deliveries of appliance, cabinets, and furniture have been received. The district has also completed furniture for the office spaces that will be open at the beginning of the school year.



3302-South_Middle_S
chool_Additions_and_