

# REFERENDUM PROJECT UPDATES

DATE: November 11, 2024

## NORTH TURF PROJECT

The remaining electrical work will be completed by the end of the week. The Daktronics boards will be started up by the end of the week. The Daktronics crew was on site last week and will return this week to finish the initial startup after the electrical is hooked up.



## NORTH PHASE II ADDITION

The exterior and interior walls are being constructed and should be completed in the next 2 weeks. It is anticipated that the roof trusses will be installed in early December, this will allow for the area to be dried in for the winter.



3403-North\_HS\_Weig  
ht\_Room\_Addition\_Alt

## MEMORIAL TURF PROJECT

The remaining electrical work will be completed by the end of the week. The Daktronics boards will be started up by the end of the week. The Daktronics crew was on site last week and will return this week to finish the initial startup after the electrical is hooked up.



## **MEMORIAL LIBRARY VAV AND COOLING REPLACEMENT MEMORIAL ROOF REPLACEMENT**

Work is completed

## **MEMORIAL MUSIC/AUDITORIUM/COMMONS ADDITION**

They have begun digging for the foundations on the new music addition. This week they will begin digging the new foundations for the commons addition.



3415-Memorial\_HS\_A  
dditions\_Alterations-2

## **SOUTH CLASSROOM REMODELING**

Staff has moved into the new office area. The 6<sup>th</sup> grade house is nearly completed, rooms will be ready for students after thanksgiving break. They will begin demolition on the 7<sup>th</sup> grade house and foreign language areas after thanksgiving.



3302-South\_Middle\_S  
chool\_Additions\_and\_