REFERENDUM PROJECT UPDATES

DATE: October 14, 2024

NORTH TURF PROJECT

The scoreboard has been delivered and will be installed by the end of this week. The lights were tested on Wednesday and owner training was provided. The remaining electrical hookups and IT work will be completed by the end of next week. The final punch list was completed and sent to the contractor; they have until the end of this week to finish those items listed on the punch list.



NORTH PHASE II ADDITION

The exterior block walls will be completed within the next few weeks. The shared block walls have been completed and tied into the existing building. The rough ins for electrical is ongoing, the electrician is working with the masons the install the rough ins as the block walls are going up.



3403-North_HS_Weig ht_Room_Addition_Alt

MEMORIAL TURF PROJECT

The scoreboard has been delivered and will be installed by the end of the week. The electrical and IT cabling has been installed. The lights were tested last Wednesday, and owner training was provided at that time. The final punch list was completed and sent to the contractor; they have until the end of this week to finish it.



LOCUST LANE, NORTHSTAR, NORTHWOODS, MEADOWVIEW HVAC REPLACEMENT

Complete

MEMORIAL LIBRARY VAV AND COOLING REPLACEMENT

The roof top unit that is on site will be installed on Friday of this week. The coil replacement will happen starting next week.

MEMORIAL ROOF REPLACEMENT

The roofing is installed, and punch lists completed. The metal roof edge will be installed by the end of the month.

SOUTH CLASSROOM REMODELING

The punch list for the new office space is completed, the contractor will have it finished by the end of this week. The district has installed its furniture and will turn over the space to the school later this week. The 6th grade house will be completed by thanksgiving and the classes will begin in the new space after the holiday.