

REFERENDUM PROJECT UPDATES

DATE: October 21, 2024

NORTH TURF PROJECT

The punch list has been completed. The final installation of electrical will be completed by the end of this week. The scoreboard has been installed and the electrical and IT work will be completed by the end of this week. The Daktronics team will be onsite next week to finish the installation of the press box equipment and to provide training on the new system.



NORTH PHASE II ADDITION

The block walls are continuing to be installed, this should be completed in the next 2 weeks. The second story for the air handler room had the floor installed on Monday and the contractor will finish installation of the walls on the floor by the end of next week.



3403-North_HS_Weig
ht_Room_Addition_Alt

MEMORIAL TURF PROJECT

The punch list is complete. The new scoreboards were installed last week, and they will be working on all the electrical and IT connections this week. The Daktronics team is scheduled to be onsite the beginning of next week to finish the final installation and training on the new equipment.



MEMORIAL LIBRARY VAV AND COOLING REPLACEMENT MEMORIAL ROOF REPLACEMENT

The removal of the old condensing unit and the installation of the new unit was completed on Monday October 21. The final hookups will be completed in the next few weeks. The initial startup will have to be done in the spring when the cooling season begins.

MEMORIAL MUSIC/AUDITORIUM/COMMONS ADDITION

The new additions have been fenced off and construction will begin late next week. This project will take approximately 1 year to complete.

SOUTH CLASSROOM REMODELING

The new office space has been turned over to staff. The 6th grade house has the walls painted. The floors are being sealed this week to allow for flooring to be installed. It is anticipated that the area will be turned over to staff the week of Thanksgiving, and work will begin on the 8th grade house.



3302-South_Middle_S
chool_Additions_and_