

# REFERENDUM PROJECT UPDATES

**DATE: October 4, 2024**

## **NORTH TURF PROJECT**

The lights are powered up and will be tested on Wednesday to verify illumination. The press box has been wired up and all the data cabling ran. They completed the steps and remaining bleacher items on 10/4. The punch list will be completed on Wednesday for the bleachers.

## **NORTH PHASE II ADDITION**

They have begun the tie ins and block work along the existing building. The scaffolding is set and ready to begin the exterior wall construction, they also have begun setting the steel structural beams. The steel was removed along the gym for the new addition, and it was discovered it was not insulated correctly. The wall has been reinsulated with spray foam to increase the R value.



3403-North\_HS\_Weig  
ht\_Room\_Addition\_Alt

## **MEMORIAL TURF PROJECT**

The fencing, press box wiring, and electrical hookups are all complete. The cabling for IT equipment is nearly complete and should finish up by the end of next week. The punch list for the project will be done Wednesday.

## **LOCUST LANE, NORTHSTAR, NORTHWOODS, MEADOWVIEW HVAC REPLACEMENT**

Complete. Testing of water chemistry will be completed by the end of the week.

## **MEMORIAL LIBRARY VAV AND COOLING REPLACEMENT**

The rooftop unit has arrived on site. When the cooling system is complete, and students are not present it will be swapped out for the unit on the roof. It is scheduled for October.

## **MEMORIAL ROOF REPLACEMENT**

The roofing is installed, and punch lists completed. The metal roof edge will be installed by the end of the month.



## **SOUTH CLASSROOM REMODELING**

The new IT data center is enclosed and watertight, they will finish they will begin wiring the area in the next few weeks. The new office area will be turned over to us the week of October 7<sup>th</sup>, the district will install the cabinets and furniture during this week. They have begun replacing all the hallway lights and devices, this work should be completed in another week. There is painting and drywall finishing proceeding in the 6<sup>th</sup> grade area, they are ahead of schedule and will be looking to complete by the week of thanksgiving.



3302\_South\_Middle\_S  
chool\_Additions\_and