

# REFERENDUM PROJECT UPDATES

DATE: September 16, 2024

## NORTH TURF PROJECT

The electrical hookup to main electrical panel is complete. They will begin putting devices in the press box and the field in the next 2 weeks. The enclosure under the bleachers and the stairs into the stand will be completed in the next 2 weeks. The new scoreboard will arrive the first week of October and be installed.



## NORTH PHASE II ADDITION

The exterior walls and blocks for the footing will begin being installed this week. They have also begun removing the steel from the doghouse upper wall, this will be replaced during construction. The underground utilities have been completed and the site has been backfilled.



3403-North\_HS\_Weig  
ht\_Room\_Addition\_Alt

## MEMORIAL TURF PROJECT

The bleacher enclosure will be completed by the end of the week. The electrician is pulling cable this week and will have all cabling run to the devices in the press box and field. The remaining landscaping and fencing will be completed by the end of the week.





## **LOCUST LANE, NORTHSTAR, NORTHWOODS, MEADOWVIEW HVAC REPLACEMENT**

The equipment replacement is complete. The final testing and balancing will be completed in the coming weeks. The district will test water samples to make sure it meets our standards.

## **MEMORIAL LIBRARY VAV AND COOLING REPLACEMENT**

The rooftop unit has arrived on site. When the cooling system is complete, and students are not present it will be swapped out for the unit on the roof. It is scheduled for October.



## MEMORIAL ROOF REPLACEMENT

The punch lists have been completed. Cleanup of the site still needs to be completed. The metal edging will be completed in October.

## SOUTH CLASSROOM REMODELING

They have completed the exterior walls on the new data center and on the new exposed area for the 6<sup>th</sup> grade house. Rough ins are continuing in the 6<sup>th</sup> grade house and topping of the walls is nearly complete. The new office space in the admin area has been drywalled and finish work will begin this week.

