
WEEKLY PROJECT UPDATE

Current Week

- M&J continued coordinating and supervision of the project sites.
- V&S finished below grade CMU area E.
- Badger State roughed-in area E 3" storm pipe.
- M&J stripped and cleaned foundation material and hauled off site.
- V&S began CMU Precast Bearing CMU Walls
- M&J installed rigid insulation for Area E
- Tanner Excavation scraped blacktop at Area B in preparation for storm tank install.
- TJ Electric started CMU in-wall rough-ins in Area B.
- M&J installed the "M&J Star" on south fence of Area B.

Upcoming Week

- M&J site supervision and coordination.
- M&J to install temporary partition wall in the high school's commons.
- Tanner Excavating to backfill Area E.
- Tanner Excavating to install storm drain tank at Area B.
- TJ Electric to continue CMU in-wall rough-ins in Area B. \
- V&S to continue CMU walls at Area B.

Priority RFI's

RFI 14 Theatrical Lighting Clarifications - 2nd Submission

RFI 12 Unit A - A3.1 Drawing Clarification

RFI 10 Band Addition Ceiling Height & MEP Clash

Priority Submittals

23 08 19-1 Fan Coil Units

08 11 13-1 Doors, Frame, & Hardware

Project Manager: Jordan Lieftring

(715) 579-0176

jlieftring@market-johnson.com

Superintendent: Josh Snyder

(715) 450-4508

jsnyder@market-johnson.com

Weekly Photos











Short Interval Schedule

Date: 11/22 Project: Memorial Additions & Remodel Prepared By: Josh S/ Jordan Lieftring

Project Supt: Josh Snyder

DESCRIPTION	WEEK OF: 11/25							WEEK OF: 12/02							WEEK OF: 12/09							WEEK OF: 12/16							WEEK OF: 12/23						
	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S
Backfill Area E	x																																		
Temp Wall Commons	x	x																																	
Contech (Storm Water) System Install	x	x	x																																
CMU Up to Precast Bearing Area B	x	x	x																																
MEP In Wall Rough In's Area B	x	x	x					x	x	x					x	x	x					x	x	x					x	x	x				
Structural Steel Delivery																																			
CMU Grid A Area B																																			
Precast Area B																																			
North High CMU Wall Area B																																			
Exterior South and West CMU																																			
Wood Blocking (Windows) Area B																																			
Bar Joist/ Decking Delivery																																			
Steel Joist & Decking Area B 12/30																																			
CMU Area E 12/30																																			
MEP In-Wall Rough In's Area E 12/30																																			
Roof Edge/ Parapet Area B 01/06																																			
Structural Steel Area E 01/13																																			
Roofing Area B 1/13																																			
Wood Blocking Area E 1/13																																			
Brick/Air Barrier Area B 01/13																																			
Air and Vapor Barrier Area E 01/20																																			
Roofing Area E 01/27																																			
Under Ground Plumbing 01/27																																			
Slab On Grade Prep 01/27																																			
x Thanksgiving/ Christmas																																			